M/s. Maa Santoshi Construction & Erectors

GOVT. APPROVED ELECTRICAL CONTRACTORS

Specialist in : H.T. & L.T. Line Construction, Industrial Wiring, Repair & Maintenance of Electrical Equipments, Fabrication & Erection of Lighting Tower.

Ref. No. MSCE/e-VID/ANGL/111 Date 9/07/14

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor M/S MAA SANTOSHI CONSTRUCTION & ERECTORS, an approved Electrical contractor of Government of Odisha, bearing Licence No. 1926(HT) (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at

SCHOOL NAME: - GURJANGA HIGH SCHOOL
UDISE CODE: - 21150808301
BLOCK/NAC/MUNICIPALTY: - TALCHER
DIST: - ANGUL

As per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	Item name	Minimum Specifications	Quantity	Inspection Report
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	1.5 ohms
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.		

AT : BIKASH NAGAR, P.O. : P.T.C., DIST. : ANGUL (ODISHA), PH. : 06764 - 230525, M. : 9438235777

2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15	23
		2 in 1 5A and 15A Sockets	15	19
		15 A – 240 V socket with shutter	2	1
		Indicative Brands: - **Anchor** / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.		
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires	Full Lab	2.5 Sq.MM
		Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire		1.5 Sq.MM

Krushna ch Rout

With regards

K.C Rout

Name & Signature with seal

M/s Maa Santoshi
Construction & Erectors
Electrical Contractor

Encl.

1. Verification report for the given items
2. Electrical contractor's licence copy