Priyashree Electricals

Annapurna Market, Phulbani, Kandhamal-762001

Ranjan Kumar Mishra
Electrical Govt. Contractor & Workman.

Mob: 9437841612

Ref no: **Date:**

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor **Sri. Ranjan Kumar Mishra** is an approved Electrical contractor of Government of Odisha, bearing Licence No. **05-0198** (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **GOVT. HIGH SCHOOL, PHIRINGIA, 21210828303, PHIRINGIA, KANDHAMAL** as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	*Item name*	*Minimum Specifications*	*Quantity*	*Remark*
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with cooper earth plate.	1	Not visible
		600 mm x 600 mm x 3 mm thick including Funnel, charcoal/coke, salt, all earth work.		Ist as per earthing testing meter
2	Switches and sockets (ISI/Mark)	5 A- 240 V switches	15	14 pc
		2 in 1 5A and 15A Sockets	15	18 pc
		15 A - 240 V socket with shutter	2	1 pc
		Indicative Brands:- Anchor / Havells / crabtree / Wipro / Philips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics / IT equipment including printer and Projection System to be placed at lab technician table.		Anchor
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Farthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab	Available Kalinga cable 2.5 Sq. mm. Kalinga cable 1.5 Sq. mm green colon wire properly not connected to earth nut & bolt.

Encls:

Copy of License

D.L.C. KANDHAMAL O.K.C.L.

R. K. Mishra.
PRIYASHREE ELECTRICALS
ANNAPURNA MARKET
PHULBANI

With Regards

(Ranjan Kumar Mishra)
Name & Signature with seal