JYOTSHNA ELECTRICAL APPLIANCES

Partner : Er. Swadhin Kumar Ray

Government Registered Electrical Contractor & Supplier

DEALS IN : ERECTION OF 11 KV & 33 KV LINE WITH XLPE CABLE WORKS

E.C.L. No. : 1194 (H.T.) from E.I.B.O., BBSR E.P.F. Code No. OR/7982

Ref no: JEA/L/123/14 Date: 02/07/14

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor Er. Swadhin Kumar Ray , an approved Electrical contractor of Government of Odisha, bearing Licence No. 1194(H.T.) (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **MURUSUAN HIGH SCHOOL, MURUSUAN**, UDISE Code: **21061111102**, Block: PATNA, District: KEONJHAR as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	*Item name*	*Minimum Specifications*	*Quantity*
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15
		2 in 1 5A and 15A Sockets	15
		15 A – 240 V socket with shutter	2
		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.	

Er. Swadhin Kumar Ray
M/S Jyotshna Electrical Appliance
E.C.L. No-1194(H.T.)

SHOP NO. 1, NEAR BABA BISWANATH MANDIR, THAKURNAI ROAD, BARBIL, - 758 035, DIST. : KEONJHAR, ODISHA Ph. : 06767 276764, Cell : +91 9777 800 855
email : swadhin_archana@yahoo.co.in / swadhin.galaxy@gmail.com • PAN No : AAIFJ4338E • TIN No. : 21311403515 • Service Tax No. : AAIFJ4338ESD001

3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab

Verification Report

Sl.No	Item Name	Status
1	Earthing	Earthing point Properly not installation.
2	Switches and sockets	All Switch & Sockets are Anchor Brand, All Fans are Khaitan Brand & Properly installed.(1 Exhaust Fan's installation is not ok.) 1. Fan Diffective
3	Wiring	Wiring works is satisfactory as per your specification.

With regards

Er. Swadhin Kumar Ray
M/S Jyotshna Electrical Appliance
E.C.L. No-1194(H.T.)

Er. Swadhin Ku. Ray(Partner)
Jyotshna Electrical Appliances,Keonjhar

Encl.

1. Verification report for the given items
2. Electrical contractor's licence copy