M/S. JAYASHREE ENTERPRISES

Govt. Elect. Contractor (HT) 33 KV
Licence No. - 1871
LC-122/12, Sailashree Vihar, Bhubaneswar, Mob. : 9437632189, 9938866253

Ref. No. JE/308/14

Date : 16-08-2014

To
The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT Lab

Dear Sir,

We are a registered contractor **Kamala Lochan Jena**, an approved Electrical contractor of Government of Odisha, bearing Licence No. **1871(HT)** for your kind perusal.

After verification of the following items of the ICT lab at **KALUPADA GHAT HIGH SCHOOL 21170706852, NEAR KALUPADA RLY STA, KHURDA** as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	Item name	Minimum Specifications	Quantity	REMARKS
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	Ok
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.		
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15	Ok
		2 in 1 5A and 15A Sockets	15	Ok
		15 A – 240 V socket with shutter	2	Ok
		Indicative Brands: - Anchor ✓ / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.		Ok
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green colour 2.5 square mm copper wire	Full Lab	Ok

Encl.

1. **Verification report for the given items**
2. **Electrical contractor's licence copy**

For Jayashree Enterprises

With regards

Proprietor