Mob : 9438044599
9437631816

RRD RASHMI RANJAN DASH

NAC FLAT QR. NO.-25, UNIT-3, KHARVEL NAGAR, BHUBANESWAR-751001

Electrical Contractor & Govt. Order Supplier

To
Ref. No.....

Date :...09.07.2014

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor Rashmi Ranjan Dash, an approved Electrical contractor of Government of Odisha, bearing Licence No. 1620 (MV) (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at PACHHIKOTE HIGH SCHOOL, 21130814402, KORAI, JAJPUR as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	*Item name*	*Minimum Specifications*	*Quantity*	*Remarks*
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	OK
		600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.		OK
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	15	OK
		2 in 1 5A and 15A Sockets	15	OK
		15 A – 240 V socket with shutter	2	OK
		Indicative Brands: - Anchor / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.		OK
3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab	OK

With regards

Name & Signature with seal

RASHMI RANJAN DASH
Electrical Contractor
Licence No.-1620(MV)