Priyashree Electricals

Annapurna Market, Phulbani, Kandhamal-762001

Ranjan Kumar Mishra
Electrical Govt. Contractor & Workman

Mob: 9437041612

Ref no: **Date:**

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor Sri. **Ranjan Kumar Mishra** is an approved Electrical contractor of Government of Odisha, bearing Licence No. **05-0198** (Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at GOVT. HIGH SCHOOL,GUMA 21211215202TUMUDIBA **KANDHAMAL** as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	Item name	Minimum Specifications	Quantity	Remark
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate	1	[illegible]
		600 mm x 600 mm x 3 mm thick including Funnel, charcoal/coke, salt, all earth work		[illegible]
2	Switches and sockets (ISI/Mark)	5 A- 240 V switches	15	[illegible]
		2 in 1.5A and 15A Sockets	15	[illegible]
		15 A - 240 V socket with shutter	2	[illegible]
		Indicative Brands:- Anchor / Havells / Wipro / Philips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics / IT equipment including printer and Projection System to be placed at lab technician table.		[illegible]
3	Wiring (ISI Mark)	PVC conduits including MSICI boxes All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	Full Lab	[illegible]

Encls:

Copy of License

PRIYASHREE ELECTRICALS
ANNAPURNA MARKET
PHULBANI
With Regards

(Ranjan Kumar Mishra)
Name & Signature with seal