Ref no: SNG/050 Date: 23/04/2014

To

The Managing Director,
Odisha Knowledge Corporation Ltd.,
Bhubaneswar.

Subject: Verification report of ICT lab

Dear Sir,

We are a registered contractor **SANJAY XALXO**, an approved Electrical contractor of Government of Odisha, bearing Licence No. **RKL/SNG 2561/25**(Copy of license is enclosed) for your kind perusal.

After verification of the following items of the ICT lab at **MANGASPUR HIGH SCHOOL**, UDISE Code- 21051702506 , Vill- MANGASPUR, Block -TANGARPALI, Dist- SUNDERGARH, as per the minimum specification mentioned below, the report for the same is being attached.

Sr. No.	***Item name***	***Minimum Specifications***	***Quantity***
1	Earthing (as per IS specifications)	Copper plate earthing stations making earthing with copper earth plate 600 mm x 600 mm x 3 mm thick including funnel, charcoal/coke, salt, all earth work.	1 ✓
2	Switches and sockets (ISI Mark)	5 A- 240 V switches	~~15~~ 14
		2 in 1 5A and 15A Sockets	~~15~~ 17
		15 A – 240 V socket with shutter	~~2~~ 1
		Indicative Brands: - Anchor ✓ / Havells / crabtree /Wipro /Phillips / Legrand (Pls. tick) Switches and sockets is to be provided for all electronics/IT equipment including printer and Projection System to be placed at lab technician table.	✓

3	Wiring (ISI Mark)	PVC conduits including MS/GI boxes. All wires should be covered, insulated and properly clamped. Wiring for 5 and 15A power outlets with 4 square mm PVC insulated stranded copper conductor wires Earthing of 3rd pin with PVC insulated green color 2.5 square mm copper wire	P.V.C boxes is used in full lab. Full Lab ✓

Sanjay Kalxo

With regards

SANJAY KALXO
Electrical Contractor
Licence No SHG/2561/15
Govt of Odisha
At-Lungai, P.O - Vedvyas

Name & Signature with seal

Encl.

1. Verification report for the given items
2. Electrical contractor's licence copy

SANJAY XALXO

Electrical Contractor (Licence No. RKL/SNG 2561/25), Govt. of Odisha

At-Lungai, P.O.- Vedvyas, Dist-Sundargarh (Odisha)

Ph: 9776200180, E-Mail : xalxosanjay17@yahoo.com

Ref. No .....SNG.10.50.....

Date .....23/04/2014.....

5A - 240V switch — 14

15 A - 240V 3 pin socket - 17

15 A - 240V Shutter - 1

P.V.C boxes is used in fuse lab.

Earthing OK.

Rest OK.

Sanjay Xalxo

SANJAY XALXO
Electrical Contracter
Licence No RKL/SNG 2561/25
Govt of Odisha
At-Lungai, P.O - Vedvyas

RKL/SNG 2561/25

23992

GOVERNMENT OF ORISSA

ELECTRICAL WORKMEN'S PERMIT

ELECTRICAL INSPECTOR (T&D) ROURKELA

DEPARTMENT OF ENERGY

19

Photograph of Permits Holder

Sanjay xalxo 03.06.09

A.E.E. (T&D) Rourkela

This permit is to be carried on the holder's person

Specimen Signature of the

Permit holder: Sanjay xalxo

Sanjay xalxo

FORM-F RKL/SNG 2561/25

(Regulation 21)

ELECTRICAL WORKMEN'S PERMIT

This permit is to renewed for a period of five years at a time and must be produced on demand by the Electrical Inspector.

(Not transferable or renewable by any authority other than the Electrical Licensing Board, Orissa)

RKL/SNG 2561/25

Date of renewal	Date of Expiry	Signature of the Electrical Inspector.
Provisionally allowed for one year i.e. from 15/04/08 to 14/04/09 Subject to ratification of ELBO.		ELECTRICAL INSPECTOR ROURKELA
Not renewed from 15/04/2009 to 01.06.2009		
02.06.2009	14.04.2014	ELECTRICAL INSPECTOR (T&D) ROURKELA

Name and address of the holder Sanjay Xalxo

Date of issue of permit 15/04/08 ELECTRICAL INSPECTOR (T&D) ROURKELA

Category of permit Wireman-'B'

Date of approval by the E.L.B.O Wireman - 'B' (Domestic & Industrial installation up to 600 Volts) in lieu of passing the ITI Examination

Registration No RKL/SNG 2561/25 in the Trade of Electrical Fitter Rourkela

Date of Birth 7th April 1982 in the year 2005 approved by Chairman, ELBO on 17/03/2008

Eighty-Seven

Electricial Inspector to Government (T&D) ROURKELA

Not Renewed from 15/04/2014 to 21/4/2014

22/04/2014	14/04/2019	ELECTRICAL INSPECTOR ROURKELA

RKL/SNG 2561/25

Sanjay xalxo

SANJAY XALXO

Electrical Contractor

Licence No RKL/SNG 2561/25

Govt of Odisha

At-Lungai, P.O - Vedvyas